

Line-set	Distance from Plaster	Item	Dimensions	Draw	Notes	Item Weight	Merrill Bricks (Above Pipe Weight)	Notes
1	0' 7"	Valance	21'-0" x 68'-0"		Ruby, 50% Fullness	304.5	7.0	
2	1'4"	Tormentors	34'-0" x 15'-0"		Ruby, 50% Fullness w/ Track	304.5	7.0	
3	2'	Main Curtain	34'-0" x 68'-0"		Ruby, 50% Fullness - 2 Panels w/Traveller	717.75	16.5	
4	3' 2"					0	0.0	
5	5' 2"					0	0.0	
	5' 9"	Shell Begins						
05a*	6' 8"	Orchestra Shell Ceiling #1			Worklights	4654.5	3.0	not included in counts
	7' 5"	Shell Ends						
7	9' 2"	Border #1	12'-0" x 68'-0"		Black, Flat	130.5	3.0	
8	9' 10"	Legs #1	34'-0" x 18'-0"		Black, Flat w/ Track	228.375	5.3	
9	10' 10"					0	0.0	
10	11' 10"					0	0.0	
11	12' 6"					0	0.0	
12	13' 2"					0	0.0	
14	13' 8"					0	0.0	
15	14' 4"	Border #2	12'-0" x 68'-0"		Black, Flat	130.5	3.0	
16	15' 2"	Legs #2	34'-0" x 18'-0"		Black, Flat w/ Track	261	6.0	Double Pipe Batten
17	15' 10"					0	0.0	
	16' 2"	Shell Begins						
17a*	17' 0"	Orchestra Shell Ceiling #2			Worklights	4502.25	103.5	not included in counts
	17' 8"	Shell Ends					0.0	
18	19' 4"					0	0.0	
19	20' 6"	Mid-Stage Curtain	34'-0" x 68'-0"		Black, Flat - 2 Panels w/Traveller	522	12.0	Double Pipe Batten
21	21' 6"					0	0.0	
22	22' 5"					0	0.0	
24	23' 3"	Border #3	12'-0" x 68'-0"		Black, Flat	130.5	3.0	
25	24' 0"	Legs #3	34'-0" x 18'-0"		Black, Flat w/ Track	206.625	4.8	Double Pipe Batten
27	25' 6"					0	0.0	
	26' 4"	Shell Begins					0.0	
28A	27' 2"	Orchestra Shell Ceiling #3				4545.75	104.5	not included in counts
	27' 10"	Shell Ends					0.0	
29	28' 10"					0	0.0	
31	30' 4"	Border #4	12'-0" x 68'-0"		Black, Flat	130.5	3.0	
32	31'					0	0.0	
33	31' 8"					0	0.0	
34	32' 4"	Up-Stage Curtain	34'-0" x 68'-0"		w/Traveller	522	12.0	Double Pipe Batten
35	33' 0"					0	0.0	
	33' 4"	Fixed Reflector DS Edge						

* - Orchestra Shell Ceilings are permanent. Out Trims for #1 & #2 are 51'-0", #3 is 42'-0"
 *** - Out trims for all pipes besides ceilings is 69'-5", Out trims for LS13 & 20 is 68'-0"
 All linesets must be returned to the house configuration after a rental.
 Black Legs & Full Stage Panels can be rigged with 25% or 50% fullness
 House Inventory of 4 black borders and 5 sets of black legs
 Max Pipe Capacity is 1,600 lbs, uniform loading.
 Full brick = 43.5 lbs, 1/2 brick = 21.25lbs
 Total weight in house = 15,500 lbs +/-

	Weight in House	Bricks	Pounds
Full Bricks		215	9352.5
1/2 bricks		109	4741.5
1/4 bricks		20	870
Total weight in House			14964
Black Curtains		52.0	2262
Red Curtains		30.5	1326.75
weight available with house rep hang			11375.25